

***** READ BEFORE PROCEEDING *****

E-Mon Energy Startup Checklist System Type: IDR/Smart Meters Wireless

The following items must be COMPLETED AND INITIALED by the appropriate party before a technician can be scheduled for a site visit to perform the final checkout and startup of the E-Mon Energy system. If the following items are not completed/initialed before the final checkout and startup, CHARGES WILL BE ASSESSED based on the E-Mon daily service rate schedule.

- | | Complete | Initials |
|--|--|----------------|
| 1. All meters are powered and installed according to installation instructions. | <input type="checkbox"/> | _____ |
| 2. Meter #1 must be mounted/installed within 100 feet of the IDR.
Meters #2-8 must be mounted/installed within 500 feet of the IDR (if applicable.) | <input type="checkbox"/>
<input type="checkbox"/> | _____
_____ |
| 3. All IDR/Smart meter cabling must be run and installed (if applicable.) | <input type="checkbox"/> | _____ |
| 4. All IDR/Smart meter RS-485 communication cables must be installed and "wrung out" to ensure their integrity. | <input type="checkbox"/> | _____ |
| 5. The cabling extending to the computer must be run and "wrung out." | <input type="checkbox"/> | _____ |
| 6. The software/hardware key and associated cables must be on site with the end user. | <input type="checkbox"/> | _____ |
| 7. The SPECIFIED computer and/or modem/LAN connections (if applicable), including telephone lines must be installed and operating. This includes associated 120V outlets and IP addresses if applicable. | <input type="checkbox"/> | _____ |
| 8. Forms #1-5 (attached) must be completed by the owner/installer and sent to E-Mon. | <input type="checkbox"/> | _____ |
| 9. Send a copy of your utility bill to E-Mon along with completed forms #1-5. Utility bill must include rate and schedule information. | <input type="checkbox"/> | _____ |

NO WORK CAN BE PERFORMED BY E-MON OR ITS REPRESENTATIVES UNTILL ALL OF THE ABOVE ITEMS ARE COMPLETED.

THIS SHEET (AND ATTACHED FORMS) MUST BE SIGNED AND RETURNED BY MAIL, FAX OR E-MAIL TO E-MON. E-MON WILL CONFIRM RECEIPT OF THE FORMS VIA E-MAIL. WITHIN 3 DAYS OF RECEIPT, ALL FORMS ARE REVIEWED BY OUR TECHNICAL TEAM TO ENSURE THE INSTALLATION AND EQUIPMENT REQUIREMENTS ARE IN ORDER. PROVIDED ALL REQUIREMENTS ARE IN ORDER, THE CUSTOMER WILL BE CONTACTED TO SCHEDULE THE SITE VISIT. STARTUP SCHEDULING TAKES PLACE ON FRIDAYS. TO ENSURE TIMELY SCHEDULING PLEASE COMPLETE AND SEND YOUR SIGNED STARTUP FORMS AS SOON AS THE INSTALLATION IS COMPLETE.

Name: (print) _____ Signature: _____

Return all completed forms and utility bill to: E-Mon, Attn: Startup Service, 850 Town Center Drive, Langhorne, PA 19047, Fax: (215) 752-3094, E-Mail: info@emon.com.



E-Mon Energy Startup - Address Information

Form #1

To be completed by the End User

This form should be completed by the installer/end user to identify the following:

- (a) Name and address of installed equipment (SITE LOCATION)
- (b) Name and address of software user (END USER)
- (c) Name and address of the installer (INSTALLER)
- (d) Purpose of the system (APPLICATION); for example, tenant billing, load profiling, etc.

A. SITE LOCATION (If multiple site locations, please include a list of each site address.)

Building Name:			
Company Name:			
Address:			
City/State/Zip:			
Contact Name:		Title:	
Phone:	Fax:	E-Mail:	

B. END USER INFORMATION (COMPUTER LOCATION)

Building Name:			
Company Name:			
Address:			
City/State/Zip:			
Contact Name:		Title:	
Phone:	Fax:	E-Mail:	

C. INSTALLER INFORMATION

Building Name:			
Company Name:			
Address:			
City/State/Zip:			
Contact Name:		Title:	
Phone:	Fax:	E-Mail:	

D. APPLICATION: Tenant billing Cost allocation M & V Other (specify) _____

E. JOB SITE CONDITIONS: Construction Finished Office Other _____

F. Special Notes/Comments: _____



E-Mon Energy Startup - Computer Information

Form #2

To be completed by the End User

This form should be completed by the end user to ensure seamless integration between the end user PC and E-Mon Energy software. This form also allows E-Mon to recommend any needed changes before the final startup and software training.

1. Manufacturer & Model of Computer: _____ Model: _____
2. Operating System: ___ Windows 2000 ___ Windows XP ___ Windows 7
3. Communication Method: ___ Direct (COM port) ___ Modem ___ Ethernet ___ Wireless
4. Communication Information
 - a. If a modem (remote) connection is being used, specify remote location's phone number with area code.
(____) _____ - _____
 - b. If an Ethernet (LAN) connection is being used, specify the following information. If multiple locations, list each one separately.

Meter Location	Meter TCP/IP	Mask	Gateway

E-Mon Energy Startup - IDR Information

Form #4

(If using Class 3000, 3200, 3400 or 5000 Smart Meters skip this form and go to Form #5)

To be completed by the Installer or End User

This form should be completed by the installer (with input by the end user) to supply the necessary meter information REQUIRED to complete the final checkout and startup. This information is entered into the system during the software training. One form MUST be completed for EACH IDR in the system.

**** IMPORTANT ** THIS FORM IS THE FOUNDATION OF THE E-MON ENERGY DATABASE. IT IDENTIFIES THE TENANT AND THE METER ASSIGNED TO THAT TENANT. IT IS IMPERATIVE THAT THIS BE COMPLETED ACCURATELY AND COMPLETELY.**

IDR Information

IDR Code (Located on unit interior): _____ Serial #: _____
Installation Location: _____ Date: ___/___/___ Time: _____

Meter Information

Note: A "set" of sensors consists of three sensors, one per phase. 6 sensors equals 2 sets on a 3 phase application.

Note: Specify meter type: E=Electric, G=Gas, W=Water,

Note: Meter pulse value applies to non-E-Mon D-Mon product such as gas or water meters.

Meter #1-Connected to IDR Port 1

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #2-Connected to IDR Port 2

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #3-Connected to IDR Port 3

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:



Meter #4-Connected to IDR Port 4

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #5-Connected to IDR Port 5

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #6-Connected to IDR Port 6

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #7-Connected to IDR Port 7

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #8-Connected to IDR Port 8

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:



Meters 9-16 only apply to IDR-16 Models.

Meter #9-Connected to IDR Port 9

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #10-Connected to IDR Port 10

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #11-Connected to IDR Port 11

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #12-Connected to IDR Port 12

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #13-Connected to IDR Port 13

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:



Energy Monitoring Products

850 Town Center Drive
Langhorne, PA 19047
(800) 334-3666
Fax: (215) 752-3094

Meter #14-Connected to IDR Port 14

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #15-Connected to IDR Port 15

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Meter #16-Connected to IDR Port 16

Model #	Serial #
Name: (tenant, panel, etc.)	
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:



E-Mon Energy Startup - Smart Meter Information

Form #5

(Use this form for Class 3000, 3200, 3400 or 5000 Smart Meters. Use Form #4 for IDR's)

To be completed by the Installer or End User

This form should be completed by the installer (with input by the end user) to supply the necessary meter information REQUIRED to complete the final checkout and startup. This information is entered into the system during the software training.

SMART METER INFORMATION

Note: A "set" of sensors consists of three sensors, one per phase. 6 sensors equals 2 sets on a 3 phase application.

Note: Specify meter type: E=Electric, G=Gas, W=Water (applies when external input channel is used)

Note: Meter pulse value applies to non E-Mon D-Mon products such a gas and water meters.

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:



Duplicate this page to include additional meters.

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

Smart Meter ID: _____

Model #	Serial #
Name: (tenant, panel, etc.)	Is the external input channel used? Yes No
Address for billing:	
Meter Type:	Meter Pulse Value:
Number of sets of sensors installed on this meter:	Amperage of current sensors:

